

**DETAILS OF THE CONTRACTS CONCLUDED DURING THE MONTH OF OCTOBER '11 OF CIVIL ENGINEERING, DEPTT,GEVRA AREA**

Tender no.	Item/ Nature of work	Mode of Tender Enquiry	Date of publication of NIT	Type of bidding (single/ two bid system)	Last date of receipt of tender	Nos. of tenders received	Nos. & name of parties qualified after technical evaluation	Nos. & name of parties not qualified after technical evaluation	Wether contract awarded to lowest tender/ evaluated	Contract No. & date	Name of the Contractor	Value of contract	Schedule date of completion of supplies
1	2	3	4	5	6	7	8	9	10	11	12	13	14
2005	Renovation of Physiotherapy wing at N.C. Hospital of Gevra Area	Open	23.03.11	Two bid	19.04.11	4	1. M/s M.T. Construction 2. Shri Manik Datta 3. Ply Palace 4. Shri Ramesh Kumar Singh	1. Ply Palace 2. Shri Ramesh Prasad Singh	yes	LOA/1206 10.10.11	Shri Manik Datta	7,83,071.27	02 month
2007	Renovation of blood bank at Hospital of Gevra Area	...do...	23.03.11	...do...	26.04.11	3	1. M/s M.T. Construction 2. Shri Manik Datta 3. Shri S.C. Kundu	1. Shri Manik Datta	yes	LOA/1208 10.10.11	M/s M.T. Constructi	8,12,581.45	03 month

**South Eastern Coal Field Ltd.  
Office of the General Manager (E&M),  
SECL :Gevra Area ,Distt:Korba  
MONTHLY STAEMENT OF WORK ORDERS/NITs**

Ref: SECL:GM(E&M)GA/11/1138

Date:04.11.11

**1. Work Order:**

Sl. No	Name of Work	Work Order No	Value of Work	Name of Contractor	Date of Commencement	Date of Completion	Preset status of Work
1	Work order for repairing of 04 nos 3.3 KV GEC make OCB installed at 33/3.3 KV colony Sub Station .	124-16.10.11	4,52,877	M/s Jagdama Associates.B-62 Pragatinagar, Dipka (C.G.)	10 days of issue of this work order /date of hading over of the site.	With in 25 days or from the actual date of hading over of the site.	Not started
2	Work order for garden light under providing and fixing at Sr. Recreation Club ,Gevra Area.	126-17.10.11	4,25,230	M/s Jagdama Associates.B-62 Pragatinagar, Dipka (C.G.)	10 days of issue of this work order /date of hading over of the site.	With in 25 days or from the actual date of hading over of the site.	Not started

**NIT ISSUED**

SI No	NIT No	Date	Description of Work	Estimated value	Date of opening	Date of closing	Hosted on website or not
1	176	05.10.11	Fabrication and erection of steel work including installation and commissioning of 1000 mtr 1200 mm size conveyor structure behind J/2/K2conveyor of Gevra CHP.	8,09,035	10.11.11	08.11.11	Yes
2	184	13.10.11	Repairing of existing neutral grounding resistance (6.6 KV grade installed at different transformer of 33 KV MSS 1 and MSS-2 (Khusrudih )of Gevra Project.	2,84,658	07.11.11	05.11.11	Yes

3	Work order for rearranging of 3.3 KV overhead line from Nursary to B type Sub-Station at TA office ,Gevra Area.	<u>129</u> 18.10.11	208,690	Shashibhushan Singh "A" Class Elec. Contractor .Pali road ,Dipka	10 days of issue of this work order /date of hading over of the site.	With in 25 days or from the actual date of hading over of the site.	Under progress
4	Work order for providing and fixing of earth pit renovation at MD type Dipka Colony Qutr.Gevra Area(1-580) total block -86.	<u>130</u> 18.10.11	5,13,906	Shashibhushan Singh "A" Class Elec. Contractor .Pali road ,Dipka	10 days of issue of this work order /date of hading over of the site.	With in 25 days or from the actual date of hading over of the site.	Under progress
5	Work order for repairing /rewinding of 1.6 MVA transformer 33/3.3 KV SI no KE 1531 of CEWS Gevra Area.	<u>132</u> 25.10.11	2,03,007	Shiv shakti Engg Works , TP Nagar ,Korba(C.G.)	Within 20days from the date of receipt of damaged transformer.	With in 25 days or from the actual date of hading over of the site.	Under progress
6	Work order for rewelding repairing of crackes of hadfield manganeses plates fitted in the conical portion of silo No.1 at Gevra Area.	<u>133</u> 30.10.11	7,37,819	M/s Kaypee Engg.Company Ph Road ,Korba	10 days of issue of this work order /date of hading over of the site.	With in 30 days or from the actual date of hading over of the site.	Not started
7	Annual maintenance contract of room air Conditioners and water cooler installed & working at different location of Gevra Area.	<u>134</u> 30.10.11	5,59,552	Payal Refrigeration & Air Conditioner Works Main Road ,Korba(C.G.)	After expiry of preivious of AMC	one Year	Under progress

Sd/-  
04.11.11  
GENERAL MANAGER(E&M),  
SECL:GEVRA AREA

3	191	20.10.11	Work of repair and renovation of secondary panel of of brenthford make 400 KVA Unitize transfromrer sl 02/91/005 and panel sl no 169/T5 at Gevra Project.	3,77,285	10.11.11	9.11.11	Yes
4	193	22.10.11	Work for maintenance /repair of 1 no 33 KV MEI Make-T-52/2E type MOCB ,01 No.SI No 93045 installed at CEWS sub-station Gevra Area	2,33,010	14.11.11	12.11.11	Yes
5	195	29.10.11	Hiring of one no pick up Van Utility Van /Tata-407 for use by CISF unit deployed by SECL Gevra Area for three years on 24 Hrs basis Model-2009 or later model.(On monthly ) rental basis for 24 Hrs daily.	9,36,000	15.12.11	14.12.11	Yes
6	197	31.10.11	Work of dismantling repairing painting of ploe at two way lighting from Regional Store to Budhwari shopping centre,Gevra Area .	2,62,680	21.11.11	19.11.11	Yes

Sd/-  
04.11.11

GENERAL MANAGER(E&M),  
SECL:GEVRA AREA

**DETAILS OF THE CONTRACTS CONCLUDED DURING THE MONTH OF OCT.'11 (EXCAVATION DEPTT,GEVRA AREA)**

Tender no.	Item/ Nature of work	Mode of Tender Enquiry	Date of publication of NIT	Type of bidding (single/ two bid system)	Last date of receipt of tender	Nos. of tenders received	Nos. & name of parties qualified after technical evaluation	Nos. & name of parties not qualified after technical evaluation	Whether contract awarded to lowest tender/ evaluated L1	Contract No. & date	Name of the Contractor	Value of contract (Rs.)	Schedule date of completion
1	2	3	4	5	6	7	8	9	10	11	12	13	14
Against SECL RC No.689 dtd. 24.07.09 & Extn. No.402 dtd. 19.07.11	Through cut repairing of OTR tyre size 18.00X25	Not applicable	Not applicable	Not applicable	Not applicable	Not applicable	Not applicable	Not applicable	Not applicable	697 dtd. 19.10.11	M/s. Parampil Tyres, Korba	54,929.00	As per RC terms

**GENERAL MANAGER(EXCV),  
SECL,GEVRA AREA**

**DETAILS OF THE CONTRACTS CONCLUDED DURING THE MONTH OF OCT.'11 (EXCAVATION DEPTT,GEVRA AREA)**

Tender no.	Item/ Nature of work	Mode of Tender Enquiry	Date of publication of NIT	Type of bidding (single/ two bid system)	Last date of receipt of tender	Nos. of tenders received	Nos. & name of parties qualified after technical evaluation	Nos. & name of parties not qualified after technical evaluation	Whether contract awarded to lowest tender/ evaluated L1	Contract No. & date	Name of the Contractor	Value of contract (Rs.)	Schedule date of completion
1	2	3	4	5	6	7	8	9	10	11	12	13	14
Against SECL RC No.689 dtd. 24.07.09 & Extn. No.402 dtd. 19.07.11	Through cut repairing of OTR tyre size 18.00X25	Not applicable	Not applicable	Not applicable	Not applicable	Not applicable	Not applicable	Not applicable	Not applicable	697 dtd. 19.10.11	M/s. Parampil Tyres, Korba	54,929.00	As per RC terms

**GENERAL MANAGER(EXCV),  
SECL,GEVRA AREA**

Sl. No.	Description of the item	Supply order No.& date	Value of supply order	Name of the firm	Schedule delivery	Present status of supply
[1]	[2]	[3]	[4]	[5]	[6]	[7]
1	Batteries for light vehicles	974 03.10.11	408200.00	Servo Accu	8 week	Full supply
2	Dumper MK30B's bushing	975 03.10.11	180000.00	Rainbow T	2 to 3 r	Not supplied
3	Dumper MK30B's bushing	976 03.10.11	180000.00	Global Indl	2 month	Not supplied
4	Shovel O&K RH-120T's sprs	977 03.10.11	5079600.00	Voltas Ltd,	6 to 8 r	Not supplied
5	Water Sprinkler's spares	978 03.10.11	300715.00	GMMCO L	as per l	Part supply
6	Elect.sprs.of A-23 IC make F-86 model	979 03.10.11	887410.00	Vaibhav En	24 wee	Not supplied
7	Conv.structure for 1500mm Belt Conv.	980 04.10.11	1007572.50	Sanjay Ind	4 to 6 m	Not supplied
8	Conv.structure for 1500mm Belt Conv.	981 04.10.11	965000.00	Black Diam	12to16	Full supply
9	Conv.structure for 1500mm Belt Conv.	982 04.10.11	43560.00	Black Diam	12to16	Full supply
10	Pick Holder(sleeve type)	983 05.10.11	930000.00	NC Engg W	60 days	Full supply
11	F/breaker(L&T)'s sprs	984 05.10.11	606500.00	National P	60 days	Full supply
12	V/block roller bearing	985 07.10.11	71360.00	Elemac Ind	180 da	Not supplied
13	Dumper BH-100T's sprs	986 07.10.11	428720.00	BEML,Bil	as per l	Part supply
14	Dozer D-355 sprs	987 07.10.11	1350600.00	BEML,Bil	as per l	Part supply
15	Shovel P&H's worm sheel/pinion	988 08.10.11	485000.00	Engineers	60 days	Full supply
16	Drill(IR)'s filter	989 08.10.11	562369.00	Fieldspare	2 to 3 r	Part supply
17	Dumper 785-7 hoses	990 08.10.11	500532.00	Giriraj Hyd	8 week	Full supply
18	Dumper 785-7 hoses	991 08.10.11	109046.00	Hydrokrim	10 wee	Not supplied
19	Electrical spares	992 11.10.11	55426.00	Lucky Trad	4 to 10	Full supply
20	Dumper(Komatsu)'s sprs	993 12.10.11	1356700.00	Larsen & T	4 to 6 r	Not supplied
21	Dumper(Komatsu)'s gasket kit	994 16.10.11	710200.00	Larsen & T	4 to 6 r	Not supplied
22	Brg.block assly(trial order)	995 17.10.11	94550.00	Raipur For	4 to 6 r	Not supplied
23	Brg.block assly	996 17.10.11	303280.00	Jai Durga	120 da	Not supplied

Contd..Pg.2..

(Page-2)

24	Water Sprinkler's spares	997 17.10.11	112700.00	GMMCO L	as per D/agmt	
25	Dozer D355 's Turbo Charger	998 17.10.11	664920.00	BEML,Bil	6 month	Part supply
26	Dumper BH-100T's filter	999 17.10.11	1692000.00	BEML,Bil	as per l	Part supply
27	Water Sprinkler's spares	1000 18.10.11	261749.00	GMMCO L	as per l	Not supplied
28	Dumper BH-35-2 sprs	1001 18.10.11	70880.00	BEML,Bil	as per l	Part supply
29	Wire nail,screw,nut bolt & tools	1002 18.10.11	153570.00	Vaibhav En	45 days	Not supplied
30	Bearing for E&M quarry	1003 19.10.11	81860.00	Sujyoti Ind	07 days	Part supply
31	Heavy duty watch tower	1004 19.10.11	488000.00	Kaipana En	60 days	Not supplied
32	Chain Link fencing	1005 19.10.11	1050000.00	Bilaspur M	60 days	Not supplied
33	F/breaker(L&T)'s drive shaft with sprocket	1006 19.10.11	606250.00	Krishna En	60 days	Full supply
34	F/breaker(L&T)'s modified c/roll sprs	1007 20.10.11	577000.00	Black Diam	12to16	Full supply
35	F/breaker(L&T)'s sprs	1008 20.10.11	940000.00	Pioneer En	3 to 4 r	Full supply
36	Motor Grader Cat-16H spares	1009 20.10.11	154931.00	GMMCO L	as per l	Not supplied
37	Motor Grader Cat-16H spares	1010 20.10.11	629372.00	GMMCO L	as per l	Not supplied
38	Shovel P&H's hyd.push puller	1011 20.10.11	354855.00	OMM Trad	90 days	Not supplied
39	Shovel P&H's HS socket sets	1012 20.10.11	127000.00	OMM Trad	90 days	Not supplied
40	F/breaker(elecon)'s sprs	1013 28.10.11	1019750.00	Krishna En	60 days	Not supplied
41	F/breaker(L&T)'s sprs	1014 28.10.11	1048350.00	National P	2 to 3 r	Not supplied
42	F/breaker(L&T)'s sprs	1015 29.10.11	415000.00	Black Diam	12to16	Full supply
43	F/breaker(L&T)'s sprs	1016 29.10.11	287100.00	Black Diam	12to16	Full supply
44	F/breaker's pick holder	1017 29.10.11	968000.00	Jeet Engg.	60 days	Full supply
45	Eye bolt front suspension for EMV	1018 29.10.11	120000.00	Vinit Enter	2 month	Not supplied
46	Computer stationery	1019 29.10.11	35964.00	Shefali Bus	phase d	Not supplied
47	Computer stationery	1020 29.10.11	366862.00	Bilaspur C	phase d	Not supplied

DY.GENERAL MANAGER(MM)  
SECL.GEVRA AREA