

**SOUTH EASTERN COALFIELDS LIMITED  
CHIRIMIRI AREA**

SECL/CGM/CHRM/E&M/Quarterly/ 259

Date: 11.07.2011

TO  
CVO, SECL BILASPUR

**QUARTERLY PROGRESS REPORT Q/E - JUNE 2011**

SL No	Name of work & Location	Estimated cost (In Rs.)	Tender Cost (In Rs.)	% Above/Below sche of rates applicable	Agreement No & Date	Agency	Date of Commencement	Date of Completion	Physical progress	Engineer with Address	Remarks
1	Hiring of one No. pick-up van for Chirimiri OCP.	4,92,750.00	4,92,750.00	Same rate	CHRM OCP/130 dt. 01.4.11	Sri Abdul Nazib, Dumanhill	01.04.10	31.03.11	Completed	GM(E&M), CHRM	
2	Maintenance of 3.3KV overhead line.	62,051.00	63,966.00	3.08% above	AHQ-51/158 dt. 18.4.11	Sri Shaymal Choudhury, Haldibari.	18.04.11	02.05.11	Completed	GM(E&M), CHRM	
3	Pulley lagging/drum lagging at Korea CHP.	95,838.00	95,838.00	Same rate	WCC-20/160 dt. 19.4.11	M/s. Waidhan Engr. & Indust. Pvt. Ltd. (MP)	19.04.11	18.05.11	Completed	GM(E&M), CHRM	Rate contact by Bilaspur.
4	Pulley lagging & belt joint at Dumnahill CHP.	92,038.00	92,038.00	Same rate	DH-33/161 dt. 19.4.11	M/s. Waidhan Engr. & Indust. Pvt. Ltd. (MP)	19.04.11	18.05.11	Completed	GM(E&M), CHRM	Rate contact by Bilaspur.
5	Installation/extension of belt conveyor in various district of seam-V of NCPH old mine.	4,12,591.00	4,12,364.00	0.05% below	NCPH-87/157 dt. 11.4.11	Sri Asish Choudhury, Haldibari.	11.04.11	11.05.11	Completed	GM(E&M), CHRM	
6	Repairing of wheel rims and hub of LHD-811 of NCPH Colliery.	54,000.00	54,000.00	Same rate	NCPH-96/169 dt. 25.4.11	Excavation Eng. Manendragarh	25.04.11	24.05.11	Completed	GM(E&M), CHRM	
7	Repairing of 02 nos. track chain Assly. Of simplex make SDL of NCPH Colliery.	88,712.00	96,299.00	8.5% above	NCPH-64/171 dt. 27.4.11	M/s. Jeet Engineering, Korba.	27.04.11	16.05.11	Completed	GM(E&M), CHRM	
8	1 No. discharge drum and 1 No. drive drum of Bartunga Hill.	56,683.00	56,683.00	Same rate	CHRM-108/174 dt. 29.4.11	M/s. Waidhan Engr. & Indust. Pvt. Ltd. (MP)	29.04.11	28.05.11	Completed	GM(E&M), CHRM	Rate contact by Bilaspur.
9	Repairing of greaves make U-1000 gear box, 30:1 ratio for Kurasia UG mine.	83,195.00	83,188.00	Same rate	KC-07/153 dt. 11.4.11	M/s. A.S. Assocites, Manendragarh.	11.04.11	25.04.11	Completed	GM(E&M), CHRM	
10	Extension and dismantling of 3.3KV/6.6KV O/H line of Kurasia OC mine.	86,617.00	90,786.00	4.81% above	KC-48/175 dt. 02.05.11	Sri Shaymal Choudhury, Haldibari	02.05.11	01.06.11	Completed	GM(E&M), CHRM	
11	Installation of 05 nos. chemical earth pit for Dumnahill and one lighting arrester for 33KV sub station at Sonawani.	1,80,000.00	1,80,000.00	Same rate	DH-18/180 dt. 05.05.11	Sri Sai Enterprises, West Chirimiri	05.05.11	04.06.11	Completed	GM(E&M), CHRM	
12	Repairing/overhauling of cromption greaves make gear box U-1000 of belt conveyor ration 30:1 of Kurasia UG mine	61,820.00	61,980.00	Same rate	KC-64/189 dt. 10.5.11	M/s. Tropical Engineering, Manendragarh	10.05.11	24.05.11	Completed	GM(E&M), CHRM	

Contd. P/2...

13	Rewinding/repairing of 315 KVA/550V transformer at Kurasia Colliery.	86,975.00	85,299.00	1.92% below	RWS-41/195 dt. 17.05.11	M/s. Electro Power & Sales, Manendragarh	17.05.11	16.07.11	Not Completed	GM(E&M), CHRM	
----	--	-----------	-----------	-------------	-------------------------	--	----------	----------	---------------	---------------	--

14	Transportation/shifting and marching of CM and CM package equipments from RWS Korea to NCPH Colliery.	1,99,106.00	1,99,104.00	Same rate	NCPH-11/196 dt. 25.05.11	Sri Chandrabhal Pandey, Haldibari	26.05.11	01.06.11	completed	GM(E&M), CHRM	
15	20MM FR rubber lagging in belt conveyor drum at Kurasia Colliery.	5,25,773.00	5,25,773.00	Same rate	KC-14/187 dt. 09.05.11	M/s. Waidhan Engr. & Indust. Pvt. Ltd. (MP)	09.05.11	08.06.11	completed	GM(E&M), CHRM	Rate contact by Bilaspur.
16	Drum lagging of different sizes with 12mm thick FR for Kurasia UG mine.	68,385.00	68,385.00	Same rate	KC-12/188 dt. 10.05.11	M/s. Waidhan Engr. & Indust. Pvt. Ltd. (MP)	10.05.11	19.05.11	complete	GM(E&M), CHRM	Rate contact by Bilaspur.
17	Cold rubber lagging of belt conveyor drum by 20mm thick FR rubber sheet for NCC colliery.	1,53,335.00	1,53,335.00	Same rate	NCC-69/176 dt. 09.5.11	M/s. Waidhan Engr. & Indust. Pvt. Ltd. (MP)	02.05.11	01.06.11	complete	GM(E&M), CHRM	Rate contact by Bilaspur.
18	Cold rubber lagging with 20mm thick FR rubber sheet of various conveyor drums at NCPH colliery.	3,47,366.00	3,47,366.00	Same rate	NCPH-14/197 dt. 25.5.11	M/s. Waidhan Engr. & Indust. Pvt. Ltd. (MP)	26.05.11	25.06.11	Complete	GM(E&M), CHRM	Rate contact by Bilaspur.
19	Rewinding of 250 KVA, 3.3KV/550V Sl. No. 481 A/5 transformer of Kurasia Colliery.	99,275.00	99,200.00	Same rate	KC-63/205 dt. 31.5.11	M/s. Singh Electrical, Manendragarh.	31.05.11	30.07.11	Complete	GM(E&M), CHRM	
20	Rewinding/repairing of 250 KVA, 3.3KV 440V oil colled transformer.	73,844.00	73,800.00	Same rate	RWS-02/206 dt. 31.5.11	M/s. Singh Electrical, Manendragarh.	31.05.11	30.07.11	Not Complete	GM(E&M), CHRM	
21	Installation of 02 nos. earth pit at Regional Store, Korea.	26,534.00	26,730.00	0.73% above	AHQ-18/203 dt. 27.5.11	Sri Shaymal Choudhury, Haldibari	27.05.11	26.06.11	Complete	GM(E&M), CHRM	
22	Re organization of surface power supply (HT,LT and surface lighting etc.) at NCPH Colliery.	1,47,013.00	1,54,705.00	5.23% above	NCPH-62/204 dt. 30.5.11	Sri Shaymal Choudhury, Haldibari	30.05.11	29.06.11	Complete	GM(E&M), CHRM	

Contd. P/3...

Page 3

23	Repairing of traction & service control valve with pilot valve OHRC of 611 model SDL of Bartunga hill mine.	73,950.00	73,875.00	Same rate	CHRM-11/208 dt. 03.6.11	M/s. Central Engineering & Sales, Manendragarh.	03.06.11	02.07.11	complete	GM(E&M), CHRM	
24	Repairing of spares of axle for LHD 912/80 at R-6 mine of NCPH Sub Area.	95,656.00	95,570.00	Same rate	NCPH-101/209 dt. 03.6.11	M/s. A.S. Assocites, Manendragarh.	03.06.11	02.07.11	Complete	GM(E&M), CHRM	
25	Repairing of 02 Nos. Elecon make 04 stage 37KW helical gear triple reduction gear box for Rani Atari mine.	57,491.00	57,404.00	Same rate	RWS-12/210 dt. 03.6.11	M/s. A.S. Assocites, Manendragarh.	03.06.11	17.06.11	Complete	GM(E&M), CHRM	
26	Repairing of the rear axle assly of LHD 912/81 for R-6 mine of NCPH Colliery.	1,14,796.00	1,14,725.00	Same rate	NCPH-94/211 dt. 03.6.11	M/s. Central Engineering & Sales, Manendragarh.	03.06.11	02.07.11	Complete	GM(E&M), CHRM	

27	Re-organization of surface power supply (HT,LT and surface lighting etc) at NCPH colliery.	1,47,013.00	1,54,705.00	5.23% above	NCPH-62/204 dt. 30.6.11	Sri Shaymal Choudhury, Haldibari	30.06.11	29.07.11	Not complete	GM(E&M), CHRM
28	Electrical rewiring of DAV school at Chirimiri sub Area.	1,63,037.00	1,32,660.00	18.63% below	CHRM/217 dt. 08.6.11	Smt. Charanjeet Kaur Saluja, Chirimiri	08.06.11	07.07.11	Complete	GM(E&M), CHRM
29	Hiring of LCV for Chirimiri OCP.	6,02,250.00	6,02,250.00	Same rate	CHRM OC/216 dt. 08.6.11	Smt. Mamta Devi, Dumanhill	08.06.11	07.06.14	Not Complete	GM(E&M), CHRM
30	Hiring of LCV for AHQ (Excav),.	5,48,000.00	5,48,000.00	Same rate	AHQ/223 dt. 21.6.11	Sri Naresh Kumar, Dumanhill	21.06.11	20.06.14	Not complete	GM(E&M), CHRM
31	Additional of O.H. line as per the movement of 10/70 dragline, drill and shovels in coal faces and OB of Kurasia OC mine.	84,432.00	88,604.00	4.94% above	KC-49/224 dt. 23.6.11	Sri S.S. Sharma Chirimiri.	23.06.11	22.07.11	Not Complete	GM(E&M), CHRM
32	Extension of 3.3KV & 550V O/H line of new patch at WCC OCM.	1,98,944.00	2,03,868.00	2.47% above	WCC-01/225 dt. 25.6.11	Sri Gopal Singh, WCC.	25.06.11	24.07.11	Not Complete	GM(E&M), CHRM

Copy to

- 1 CGM CHIRIMIRI AREA.
- 2 GM (E&M)/HOD BILASPUR.
- 3 Dy. MANAGER (SYSTEM) CHIRIMIRI AREA.
- 4 OFFICE COPY

GENERAL MANAGER (E&M)  
CHRM AREA