

Area: Chirimiri

Month :November 2011

NITs Issued

Sl	NIT No	Date	Description of work	Estimated value/up-dated value [Rs lakhs]	Date of opening	Date of closing	Hosted on website or not
1	SECL/MPC/TENDER/XXVII/3743	15.11.2011	1) Repairing and remaking of tables & benches (i/c foam seat and sunmica) from old benches of Tensen Bhawan for GVTC at NCPH and JET's Hostal D'hill at Chirimiri Area.(2 Call)	1.13	23.11.2011	21.11.2011	Not applicable
			2) Replacement of damaged sanitary & water supply fittings and other mice works of football ground at D'hill colliery of Chirimiri Area.	1.89	23.11.2011	21.11.2011	Not applicable
			3) Conversion of existing old store room into computer room for shifting of Rly weigh	1.91	23.11.2011	21.11.2011	Not applicable
			4)Providing monkey proof jalli and other misc repairing works in D-3/4/8&D9 of GM Complex in Chirimiri Area.	1.96	23.11.2011	21.11.2011	Not applicable
2	SECL/MPC/TENDER/XXVII/3875	24.11.2011	1) Construction of 06 Nos. Isolation stopping at local seam in Bartunga Hill Mine to start depillaring in main dip II section to achieve the production target of 2011-12. (2 Call)	1.01	09.12.2011	07.12.2011	Not applicable
			2) Construction of 05 Nos.Isolation stopping (Bricks) at No.1 seam in Bartunga Hill Mine.(3 Call)	1.54	09.12.2011	07.12.2011	Not applicable
			3) Construction of 07 Nos. Ventilation stopping for ventilation circuit balancing for dep. Panel No.39 in No.3 seam of NCPH Colliery R-6 Mine.	1.13	09.12.2011	07.12.2011	Not applicable

Area: Chirimiri

Month :November 2011

NITs Issued

Sl	NIT No	Date	Description of work	Estimated value/up-dated value [Rs lakhs]	Date of opening	Date of closing	Hosted on website or not
			4) White washing along belt cum traveling roadway, haulage roadway, return roadway, traveling and return roadway of LCCM/N-7 panel, u/g sub station, first aid station,rest shelter at Rani Atari U/G Mine.	1.04	09.12.2011	07.12.2011	Not applicable
3	SECL/MPC/TENDER/XXVII/3888	25.11.2011	1) Construction of 05 Nos.Isolation stopping with one side support wall against old crack isolation stopping in panel No.39 in No.3 seam of NCPH Colliery R-6 Mine.(3 Call)	3.34	09.12.2011	07.12.2011	Hosted
			2) Construction of 05 Nos. preparatory Isolation stopping with support wall at 33W/25N, 25N/33W,26N/33W,27N/33W,10N/7E in No.3 seam of NCPH Colliery R-6 Mine.(4 call)	2.88	09.12.2011	07.12.2011	Hosted
			3) Construction of 15 Nos. Ventilation stopping in first phase in N-7 panel at Rani Atari U/G Mine.(2 Call)	2.02	09.12.2011	07.12.2011	Hosted
			4) Cleaning of fallen coal from old working Area of R-6 Mine NCPH Colliery.	3.24	09.12.2011	07.12.2011	Hosted

4	SECL/MPC/TENDER/XXVII/3889	25.11.2011	1) Construction of 09 Nos. Sectionalisation stopping at 20E/9N, 22E/9N, 24E/9N, 25E/9N, 26E/9N, 27E/9N, 28E/9N, 29E/9N & 31E/9N in No.3 seam NCPH Colliery R-6 Mine.(3 Call)	5.87	20.12.2011	14.12.2011	Hosted
---	----------------------------	------------	--	------	------------	------------	--------

Area: Chirimiri

Month :November 2011

NITs Issued

Sl	NIT No	Date	Description of work	Estimated value/up-dated value [Rs lakhs]	Date of opening	Date of closing	Hosted on website or not
			2) Construction of 07 Nos. Explosion Proof stopping at (i) 01N/39E (j) 0N/39E (iii) 1N/29E (iv) 2N/39E (v) 3N/39E (vi) 4N/39E (vii) 5N/39E in U/G against old sealed off panel No. 24 in No.3 seam R-6 Mine of NCPH Colliery.(6 Call)	7.25	20.12.2011	14.12.2011	Hosted
			3) Construction of 03 Nos. Isolation stopping at 10E/15N, 12E/15N, & 14E/15N, for de-pillared panel No.29 in No.3 seam at R-6 Mine of NCPH Colliery. (6 Call)	5.20	20.12.2011	14.12.2011	Hosted
5	SECL/MPC/TENDER/XXVII/4024	30.11.2011	1) Annual maintenance of sanitation of Kothari colony of Chirimiri OCP.	2.35	13.12.2011	10.12.2011	Hosted
			2) Repair and maintenance work in 08 Nos D type,10 Nos C type 20 Nos B type and 05 Nos MQ due to change of occupation at GM Complex in Chirimiri Area.	2.41	13.12.2011	10.12.2011	Hosted
			3) Relaying of old pipe line i.c replacement of damaged pipe line at Mohan Colony of NCPH Colliery.	2.98	13.12.2011	10.12.2011	Hosted
			4) Dismantling and relaying of old GI pipe line at Hiragir & Amanallah dafai of NCPH Colliery.	3.35	13.12.2011	10.12.2011	Hosted

Dy GM (C)/SO (C)
Chirimiri Area

Area : Chirimiri

Month :Nov' 2011

Work Order

Sl	Name of work	Work order No	Value of Work (Rs lakhs)	Name of Contractor	Date of commencement	Date of completion	Present status of work
1	Supply and fixing of RCC Hune pipe 1000mm Dia at different location of Chirimiri -OCP mine at Chirimiri Area.	3591-3604 D	5.41	M/s Royal Construction	02 Months duration as per		Work in progress
2	Cleaning of belt & traveling roadway from incline month to (-) 38W/12S and (-) 38W/13S of seam No.5 & No.4 seam of Kurasia Colliery.(2nd Call)	3605-18 Dt C	0.73	Shri Sudhakar Dubey	02 Months duration as per		Work in progress
3	Cleaning of belt & traveling roadway from incline month to (-) 38W/12S and (-) 38W/13S of seam No.5 & No.4 seam of Kurasia Colliery.(2nd Call)	3619-32 Dt C	0.73	Shri S.K.Nandi	02 Months duration as per		Work in progress

4	Construction of Dismantling and laying haulage track along CM marching route for marching CM equipments after maintenance of CM package (along 01E for 17N to 1N and along drift) in No.V seam NCPH Colliery,old Mine.	3664-77 Dt 1	1.52	Shri Vinod Kumar	01 Months duration as per	Work in progress
5	Repair & maintenance works in CGM Bunglow at G.M.Complex in Chirimiri Area.	3682-93 Dt 1	2.16	Shri Rakesh Kumar Singh	02 Months duration as per	Work in progress
6	Drivage of 03 Nos. level drift in coal for interconnection of incline No.1&2 of Vijay West Mine, Chirimiri Area.(the rate is including of cost of explosives/detonator.)	3695-3708 Dt 1	10.80	Shri K.M.Rai	06 Months duration as per	Work in progress
7	Construction of conveyor gantry (45.00 mtrlength) and temporary bunker at Vijay West UG project of Sindurgarh Sub Area in ChirimiriArea.(4th call)	3729-42 Dt 1	8.70	Shri Bhupendra Singh	02 Months duration as per	Work in progress

Area : Chirimiri

Month :Nov' 2011

Work Order

Sl	Name of work	Work order No	Value of Work (Rs lakhs)	Name of Contractor	Date of commencement	Date of completion	Present status of work
8	Overhauling of two nos. (7500&500GPH)Pressure Filter plant of Kurasia Colliery in Chirimiri Area.	3775-88 Dt 1	2.83	M/s P.B.Enterprises	02 Months duration as per	Work in progress	
9	Repair& maintenance fo recently vacated DAV School at Kurasia Colliery of Chirimiri Area.	3819-32 Dt 2	1.81	Shri Shiv Babu Mishra	01 Months duration as per	Work in progress	
10	Transportation of earth (excluding loading)for blanketing purpose near Anjan Hill Mine for filling over panel A-1 and A-2 of Anjan Hill at Chirimiri U/G Sub-Area in Chirimiri Area.	3850-63 Dt 2	18.95	M/S Bhojpur Constrution	02 Months duration as per	Work in progress	
11	Roof Cleaing chhajja Cleaning of residential bwid of G.M.Complex in Chirimiri Area.	3928-39 Dt 2	0.48	Shri Amit Kr Chattarjee	01 Months duration as per	Work in progress	
12	Construction of 06 Nos.Isolation stopping in panel p-17 in seam No.Vof Kurasia Colliery.	3940-53 Dt 2	3.01	Shri Chanchal Das	04 Months duration as per	Work in progress	
11	Construction of 4 Nos. Isolation stopping With support Wall at31E/27N, 30E/27N,29E/27N and 28E/27N for Dep. Pane No.39.3 seam of NCPH Colliery R.6 Mine.	3971-84 Dt 2	4.69	Shri chandrbhal Pandey	04 Months duration as per	Work in progress	
12	Construction of 10 Nos. Ventilation stopping at 34E/26N,33E/26N,2E/2n,31E/26 N,30E/26N./29E,28N/29E,29N/29 E,30N/29&31N/29E for Dep. Panel No.39in No.3 seam of NCPH Colliery Mine.	3985-98 Dt 2	1.21	Shir Om Prakash Kashyap	04 Months duration as per	Work in progress	

Area : Chirimiri
Work Order

Month :Nov' 2011

Sl	Name of work	Work order No	Value of Work (Rs lakhs)	Name of Contractor	Date of commencement	Date of completion	Present status of work
13	Construction for 10 Nos. Ventilation Stopping at 34E/ 26N, 33E/26N, 2E/26N, 31E/26N, 30E/26N, 27N/29E,28N/29E,29N/29E.30N/29E&31N/29E for Dep.panel No.39in N.3 scam of NCPH Colliery R-6 Mine.	3999-4012 D	1.21	Shri Vinod Kumar	04 Months duration as per		Work in progress
16	Drilling of 02 Nos.NX size non coring upward bore hole from No. 1 seam to Local seam for panel No. 40LN & 35LN district of No.1 seam in Bartunga Hill mine.	3954-67 Dt 2	2.20	Shri Sunil Kumar Gupta	02 Months duration as per		Work in progress

Dy GM (C)/SO (C)
Chirimiri Area